

PROJECT PLANNER - DBYC CAREENING POLES

HARBOURSIDE MARINE

Project Start:

Display Week:

Monday, 9 March 2020

Projected Completion:

TASK	ASSIGNED	PROGRESS	START	END	DAYS	Feb 17, 2020							Feb 24, 2020							Mar 2, 2020							Mar 9, 2020							Mar 16, 2020							Mar 23, 2020							Mar 30, 2020							Apr 6, 2020							Apr 13, 2020							Apr 20, 2020							Apr 27, 2020						
						M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
Design			17-Feb	23-Mar	35																																																																													
DESIGN & DRAWINGS	KW	50%	17-Feb	2-Mar	14																																																																													
APPROVALS	KW & TBA	0%	24-Feb	28-Feb	4																																																																													
TESTING	KW & TBA	0%	24-Feb	28-Feb	4																																																																													
QUOTES FAB	KW	0%	17-Feb	9-Mar	21																																																																													
QUOTES INSTALL	KW	0%	9-Mar	23-Mar	14																																																																													
FABRICATION			2-Mar	27-Mar	25																																																																													
STEEL FABRICATION	TBA	0%	9-Mar	20-Mar	11																																																																													
BLAST & PAINT	TBA	0%	20-Mar	24-Mar	4																																																																													
OBTAIN WHALER MATERIALS	TBA	30%	2-Mar	23-Mar	21																																																																													
WHALER FABRICATION	TBA	0%	23-Mar	27-Mar	4																																																																													
ORDER & FAB FASTENERS ETC	TBA	0%	23-Mar	27-Mar	4																																																																													
FAB TIRES	TBA	0%	23-Mar	27-Mar	4																																																																													
INSTALL			30-Mar	17-Apr	18																																																																													
ESTABLISH NEW LOCATIONS	KW/DBYC	50%	30-Mar	3-Apr	4																																																																													
MOUNT TIMBER	TBA	0%	30-Mar	4-Apr	5																																																																													
DRILL PIERS & TEST SOIL	TBA	0%	6-Apr	8-Apr	2																																																																													
PLACE AND SET	TBA	0%	7-Apr	9-Apr	2																																																																													
MOVE SERVICES	TBA	0%	7-Apr	9-Apr	2																																																																													
CONCRETE	TBA	0%	9-Apr	10-Apr	1																																																																													
GROUT SLEEVES	TBA	0%	9-Apr	10-Apr	1																																																																													
CUT & REMOVE OLD STRUCTURES	TBA	0%	13-Apr	17-Apr	4																																																																													
COMPLETION			13-Apr	18-Apr	5																																																																													
FINAL TEST & CHECKLIST	KW	0%	13-Apr	18-Apr	5																																																																													

